Karnataka Material Test House Pvt. Ltd.,

Soil Investigation, Concrete and NDT Testing ,Topo Survey, & Project management Consultancy

CIN No: U74210KA2004PTC035137 G S T No: 29AACCK4994Q1ZI PAN No: AACCK4994Q

No.KMTH/PMC/YD/2019-2020/W3-SA

Date: 7.02.2020

To,

The Executive Engineer,
Yelahanka Satellite Town,
Sub Division, Bengaluru.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Sub: Regarding Quality report for the below mentioned work.

Name of work: Construction of Drains and Culverts at Hill side Meadows, Sai Nagar in Ward No: 03, Yelahanka Satellite Town Sub Division.

Item No	Description of Work	Unit	Quantity	No of Samples Tested	Standards
1	KSRRB M 2900-01 Providing and Laying Plain Cement Concrete of Mix 1:4:8 with OPC @220Kgs With Crushed 40mm and Down Size Graded Granite.	Cum	367.89	6	Per 100 Cum
2	KSRRB M 2200-06 Providing TMT Steel Reinforcement for RCC WORK Including Straightening, Cutting, Bending, Hooking, Placing in Positions.	Ton	39.34	1	For each Dia
3	Providing and Laying Plain/Reinforced Cement Concrete for Side Drains using M20 Nominal Mix Concrete with OPC@300Kgs with 20mm Down Size.	Cum	649.69	24	Per 50 Cum
4	supplying and fixing precast reinforced concrete slab 100mm thick of mix M20 using 20mm and downside graded granite metal using reinforcement 10mm dia steel at 150mm c/c both ways Completed as per specification.	Cum	1716.84	3	Per 500 Cum

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜ.ಜ.ಎಂ.ಕ. ಬೆಂಗಳೂರು-106

Karnataka Material Test House Pvt. Ltd. * Bangalore *

Off & Lab :No. 8 (10/3), 4th cross, Basaveshwara layout, Nagashettihalli, RMV 2nd Stage, BENGALURU 560094
Ph.:080- 2341 8668, 23511213 Mobile: 94485 15258 E-mail: kmthblr@gmail.com www.karnatakamaterialtesthouse.com
M/s Karnataka Consultancy Services is Sister Concern of KMTHPL

5	providing and laying precast drain slabs of thick 250mm thick of mix M20 using graded granite jelly 20mm and down size with steel reinforcement completed as per drawing and direction of engineer in charge of work.	Sqm	42.00	3	Per 50 Nos
6	Providing and fixing Pre cast solid concrete kerb stones of size 450 x 150 x 400 mm made out of CC 1:2:4 and finished with CM 1:3 plastering and finishing cutting etc., complete.	Sqm	4041.00	3	Per 500 Nos

With respect to the above Subject Name of work, we have inspected the work , Quantity and Quality of above mentioned Item of work was found to be satisfactorily completed for the 1st and Part Bill.

Thanking You,

With Regards,

Karnataka Material Test House Pvt Ltd.,

Narayanswamy.B
Managing Director

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧಿಕಾರಿ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106

Off & Lab :No. 8 (10/3), 4th cross, Basaveshwara layout, Nagashettihalli, RMV 2nd Stage, BENGALURU 560094

Ph.:080- 2341 8668, 23511213 **Mobile: 94485 15258** E-mail: kmthblr@gmail.com www.karnatakamaterialtesthouse.com

Karnataka Material Test House Pvt. Ltd.,

Soil Investigation, Concrete and NDT Testing ,Topo Survey, & Project management Consultancy

CIN No: U74210KA2004PTC035137 G S T No: 29AACCK4994Q1ZI PAN No: AACCK4994Q

No.KMTH/PMC/YD/2019-2020/W3-SA

Date: 7.02.2020

To,
The Executive Engineer,
Yelahanka Satellite Town,
Sub Division, Bengaluru.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Sub: Regarding inspection report for the below mentioned work.

Name of work: Construction of Drains and Culverts at Hill side Meadows, Sai Nagar in Ward No: 03, Yelahanka Satellite Town Sub Division.

Item No	Description of Work	Unit	Quantity
1	KSRRB300-1. Earthwork excavation by manual means for Drains and similar works in ordinary soil excavated surface levelled and sides neatly dressed, the dispossed earth to be levelled neatly after breaking of clods completed as per specifications. KPWD S.R 2018-19.	Cum	2285.77
2	KSRRB M2900-1. Plain cement concrete M10 mix with crushed stone aggregates 40mm nominal size mechanically mixed, placed in foundation and compacted by vibration completed as per specifications	Cum	367.89
3	KSRRB M2200-6. Providing TMT Bars Fe 500 steel reinforcement for RCC work including Straightening, cutting, bending, hooking, placing in position, lapping and/or welding whereever required, tying with binding wire and anchoring to the adjoining members whereever necessary completed as per specification.	Ton	39.34
4	providing and laying plain/reinforced cement concrete for drain walls and bottom thickness 15cm using M20 nominal mix concrete with OPC at 300kgs. With 20mm and down size granite metal coarse aggregates at 0.69cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom completed as per specification.	Cum	649.69
5	supplying and fixing precast reinforced concrete slab 100mm thick of mix M20 using 20mm and downside graded granite metal using reinforcement 10mm dia steel at 150mm c/c both ways Completed as per specification.	Sqm	1716.84
	providing and laying precast drain slabs of thick 250mm thick of mix M20 using graded granite jelly 20mm and down size with steel reinforcement completed as per drawing and direction of engineer in charge of work.	Sqm	42.00

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106

Karnataka Material Test House Pvt. Ltd. Bangalore

Off & Lab :No. 8 (10/3), 4th cross, Basaveshwara layout, Nagashettihalli, RMV 2nd Stage, BENGALURU 560094
Ph.:080- 2341 8668, 23511213 Mobile: 94485 15258 E-mail: kmthblr@gmail.com www.karnatakamaterialtesthouse.com
M/s Karnataka Consultancy Services is Sister Concern of KMTH

7	Providing and fixing Pre cast solid concrete kerb stones of size 450 x 150 x 400 mm made out of CC 1:2:4 and finished with CM 1:3 plastering and finishing cutting etc., complete.	Nos	4041.00
8	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications.	Sqm	745.00

With respect to the above subject and name of work, We have inspected the work , Quantity and Quality of above mentioned Items of work was found to be satisfactorily completed for the 1st and Part Bill.

Thanking You,

With regards

Karnataka Material Test House Pvt Ltd.,

Narayanswamy.B
Managing Director

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಹುದ್ದೆ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜ.ಪ.ಯೋ.ಪ. ಬೆಂಗಳೂರು-106

Off & Lab :No. 8 (10/3), 4th cross, Basaveshwara layout, Nagashettihalli, RMV 2nd Stage, BENGALURU 560094
Ph.:080- 2341 8668, 23511213 **Mobile: 94485 15258** E-mail: kmthblr@gmail.com www.karnatakamaterialtesthouse.com
M/s Karnataka Consultancy Services is Sister Concern of KMTHPL